Measurement report of platform wall profile

Station name	platform number	mileage	b_q（mm）	Measured distance between platform edge and track centerline (mm)	Error (mm)	Platform edge design elevation (m)	Measured elevation at the platform side(m)	Measured elevation of rail surface with the same mileage(m)	Height from track surface to platform (m)	Error (m)	Remark
Naumovićevo	1-Left	166+392.95	1700	1701	**1**	110.330	110.329	109.780	-0.549	0.001	
Naumovićevo	1-Left	166+400.00	1700	1701	**1**	110.330	110.328	109.777	-0.551	-0.001	
Naumovićevo	1-Left	166+425.00	1700	1702	**2**	110.360	110.361	109.815	-0.546	0.004	
Naumovićevo	1-Left	166+450.00	1700	1712	**12**	110.380	110.377	109.831	-0.546	0.004	
Naumovićevo	1-Left	166+475.00	1700	1701	**1**	110.410	110.413	109.858	-0.555	-0.005	
Naumovićevo	1-Left	166+500.00	1700	1702	**2**	110.430	110.432	109.877	-0.555	-0.005	
Naumovićevo	1-Left	166+525.00	1700	1702	**2**	110.460	110.456	109.911	-0.545	0.005	
Naumovićevo	1-Left	166+550.00	1700	1705	**5**	110.480	110.484	109.929	-0.555	-0.005	
Naumovićevo	1-Left	166+575.00	1700	1714	**14**	110.510	110.508	109.961	-0.547	0.003	
Naumovićevo	1-Left	166+600.00	1700	1713	**13**	110.530	110.525	109.970	-0.555	-0.005	
Naumovićevo	1-Left	166+612.55	1700	1719	**19**	110.530	110.527	109.972	-0.555	-0.005	
Naumovićevo	2-Right	166+392.95	1700	1716	**16**	110.330	110.329	109.779	-0.550	0.000	
Naumovićevo	2-Right	166+400.00	1700	1700	**0**	110.330	110.331	109.782	-0.549	0.001	
Naumovićevo	2-Right	166+425.00	1700	1703	**3**	110.360	110.356	109.809	-0.547	0.003	
Naumovićevo	2-Right	166+450.00	1700	1703	**3**	110.380	110.381	109.832	-0.549	0.001	
Naumovićevo	2-Right	166+475.00	1700	1702	**2**	110.410	110.413	109.859	-0.554	-0.004	
Naumovićevo	2-Right	166+500.00	1700	1702	**2**	110.430	110.434	109.879	-0.555	-0.005	
Naumovićevo	2-Right	166+525.00	1700	1701	**1**	110.460	110.455	109.902	-0.553	-0.003	
Naumovićevo	2-Right	166+550.00	1700	1701	**1**	110.480	110.485	109.935	-0.550	0.000	
Naumovićevo	2-Right	166+575.00	1700	1703	**3**	110.510	110.515	109.965	-0.550	0.000	
Naumovićevo	2-Right	166+600.00	1700	1701	**1**	110.530	110.531	109.985	-0.546	0.004	
Naumovićevo	2-Right	166+612.55	1700	1700	**0**	110.530	110.530	109.984	-0.546	0.004	

Surveying company(stamp) : Responsible engineer (stamp) : Supervising engineer (stamp) :